

FY 2024 - 2033 MAJOR PROJECT STATUS

DVRPC

Circulation Improvements Around Trenton Transit Center {DBNUM:D2023; UPC: 213590}

COUNTY: Trenton City
MUNICIPALITY: Mercer
STATUS: Concept development completed. Preliminary Engineering (PE) delayed from FY22 to FY23.

CR 545 (Farnsworth Avenue), Bridge over Robbinsville Secondary Branch (Conrail) {DBNUM:17411; UPC: 174110}

COUNTY: Bordentown Twp
MUNICIPALITY: Burlington
STATUS: Concept development completed in FY20.

Lincoln Ave/Chambers Street (CR 626), Bridge over Amtrak & Assunpink Creek {DBNUM:D1710; UPC: 173920}

COUNTY: Trenton City
MUNICIPALITY: Mercer
STATUS: County has not received final approval from NJDOT on designer contract modification to start final design. Construction is expected to be funded with County bond funds.

Mount. Ephraim Avenue Safety Improvements, Ferry Avenue (CR 603) to Haddon Avenue (CR 561) {DBNUM:D1914; UPC: 193770}

COUNTY: City of Camden
MUNICIPALITY: Camden
STATUS: Local concept development completed moving to Design Phase.

Parkway Avenue (CR 634), Scotch Road (CR 611) to Route 31 (Pennington Road) {DBNUM:D1910; UPC: 193680}

COUNTY: Ewing Twp, Trenton City
MUNICIPALITY: Mercer
STATUS: Concept Development completed, moving to Design in FY23.

Princeton-Hightstown Road Improvements, CR 571 {DBNUM:D0701; UPC: 078036}

COUNTY: West Windsor Twp
MUNICIPALITY: Mercer
STATUS: Delay Construction from FY22 to FY23.

Rowan University Fossil Park Roadway and Intersection Improvement at Woodbury Glassboro Road (CR 553) {DBNUM:21366; UPC: 213660}

COUNTY: Mantua Twp
MUNICIPALITY: Gloucester
STATUS: Sitework underway, substantial completion anticipated end of 2023.

FY 2024 - 2033 MAJOR PROJECT STATUS

DVRPC

Trenton Amtrak Bridges {DBNUM:99362; UPC: 993620}

COUNTY: Trenton City
MUNICIPALITY: Mercer
STATUS: Environmental document expected to be complete in May 2023. Utility and Right of Way (ROW) work expected to be authorized in 2024. ROW availability and PS&E certification expected in November 2025. Expected to receive authorization to advertise in December 2025. Contract is expected to be awarded in 2026. Substantial completion is anticipated in April 2029.

Route 1, Alexander Road to Mapleton Road {DBNUM:17419; UPC: 174190}

COUNTY: West Windsor Twp, Plainsboro
MUNICIPALITY: Mercer, Middlesex
STATUS: A Public Information Center is expected to be held in July 2023. FD authorization is anticipated in May 2024.

Route 29, Cass Street to Calhoun Street, Drainage {DBNUM:07319B; UPC: 123660}

COUNTY: Trenton City
MUNICIPALITY: Mercer
STATUS: Substantial completion anticipated in September 2023.

Route 30, Cooper Street to Grove Street {DBNUM:15375; UPC: 153750}

COUNTY: Camden City, Collingswood Boro, Audubon Boro, Haddon Heights Boro
MUNICIPALITY: Camden
STATUS: Concept development expected to be completed in April 2023. Utility work anticipated to be authorized in May 2023. Right of Way (ROW) work expected to be authorized in June 2023 and ROW availability is anticipated in May 2024. Expected to receive PS&E certification in October 2024. Expected to receive authorization to advertise in September 2024. Contract is anticipated to be awarded in January 2025. Substantial completion is anticipated in August 2025.

Route 38, South Church Street (CR 607) to Fellowship Road (CR 673), Operational and Safety Improvements {DBNUM:12307; UPC: 123070}

COUNTY: Moorestown Twp
MUNICIPALITY: Burlington
STATUS: Right of Way (ROW) expected to be authorized in June 2023. Utility work expected to be authorized in February 2024. ROW availability and PS&E certification anticipated in October 2025. Anticipated to receive authorization to advertise in November 2025. Contract is anticipated to be awarded in February 2026. Substantial completion is anticipated in April 2027.

FY 2024 - 2033 MAJOR PROJECT STATUS

DVRPC

Route 42, Kennedy Ave. to Atlantic City Expressway {DBNUM:12306; UPC: 123060}

COUNTY: Washington Twp

MUNICIPALITY: Gloucester

STATUS: Utility work anticipated to be authorized in July 2023. Right of Way availability anticipated in July 2023. Expected to receive PS&E certification in August 2023. Expected to receive authorization to advertise in August 2023. Contract is anticipated to be awarded in October 2023. Substantial completion is anticipated in January 2025.

Route 47, Bridge over Big Timber Creek {DBNUM:11371; UPC: 113710}

COUNTY: Westville Boro, Brooklawn Boro

MUNICIPALITY: Gloucester, Camden

STATUS: Utility work anticipated to be authorized in July 2023. Right of Way availability anticipated in May 2023. Expected to receive PS&E certification and authorization to advertise in April 2023. Contract is anticipated to be awarded in June 2023. Substantial completion is anticipated in September 2024.

Route 47, Grove St. to Route 130, Pavement {DBNUM:12305; UPC: 123050}

COUNTY: Glassboro Boro, Westville Boro, Deptford Twp

MUNICIPALITY: Gloucester

STATUS: Utility work anticipated to be authorized in August 2023. ROW availability is anticipated in March 2024. Expected to receive PS&E certification in April 2024. Expected to receive authorization to advertise in in March 2024. Contract is anticipated to be awarded in June 2024. Substantial completion is anticipated in September 2025.

Route 73 and Ramp G, Bridge over Route 130 {DBNUM:16342; UPC: 163420}

COUNTY: Pennsauken Twp

MUNICIPALITY: Camden

STATUS: A Public Information Center is expected to be held and an environmental document is expected to be completed in May 2023. FD authorization is anticipated in October 2023. Utility work anticipated to be authorized in August 2024. Right of Way (ROW) work expected to be authorized in June 2024 and ROW availability is anticipated in March 2025. Expected to receive PS&E certification and authorization to advertise in April 2025. Contract is anticipated to be awarded in July 2025. Substantial completion is anticipated in October 2026.

Route 76, Bridges over Route 130 {DBNUM:11326A; UPC: 148090}

COUNTY: Gloucester City

MUNICIPALITY: Camden

STATUS: Utility work expected to be authorized in June 2024. Expected to receive PS&E certification and authorization to advertise in September 2026. Contract is anticipated to be awarded in December 2026. Substantial completion is expected in September 2027.

FY 2024 - 2033 MAJOR PROJECT STATUS

DVRPC

Route 76, Nicholson Road, Advanced Utility Relocation, Contract 2 {DBNUM:11326B; UPC: 208040}

COUNTY: Gloucester City
MUNICIPALITY: Camden
STATUS: Substantial completion of the project is expected August 2023.

Route 76/676 Bridges and Pavement, Contract 3 {DBNUM:11326C; UPC: 208050}

COUNTY: Camden City, Gloucester City
MUNICIPALITY: Camden
STATUS: Utility work expected to be authorized in May 2024. Plans, Specifications, and Estimates (PS&E) are expected to be certified in August 2024. Expected to receive authorization to advertise in August 2024. Contract is expected to be awarded in October 2024. Substantial completion is expected 2026.

Route 130, Bridge over Big Timber Creek {DBNUM:14426; UPC: 144260}

COUNTY: Brooklawn Boro, Westville Boro
MUNICIPALITY: Camden, Gloucester
STATUS: Substantial completion anticipated in February 2025.

Route 130, Westfield Ave. to Main Street {DBNUM:11309; UPC: 113090}

COUNTY: East Windsor Twp, Cranbury Twp
MUNICIPALITY: Mercer, Middlesex
STATUS: Anticipated to have contract awarded in June 2023. Substantial completion anticipated in November 2024.

Route 168, Merchant Street to Ferry Avenue, Pavement {DBNUM:10341; UPC: 103410}

COUNTY: Audubon Park Boro, Woodlynne Boro, Camden City
MUNICIPALITY: Camden
STATUS: Utility work expected to be authorized in October 2023. Right of Way availability anticipated in August 2024. Expected to receive PS&E certification and authorization to advertise in September 2024. Contract is anticipated to be awarded in December 2024. Substantial completion is anticipated in March 2027.

Route 206, Monmouth Road/Juliustown Road Intersection Improvements (CR 537) {DBNUM:9212C; UPC: 028112}

COUNTY: Springfield Twp
MUNICIPALITY: Burlington
STATUS: Substantial completion of the project is expected July 2023.

Route 206, South Broad Street Bridge over Assunpink Creek {DBNUM:L064; UPC: 950151}

COUNTY: Trenton City
MUNICIPALITY: Mercer
STATUS: Substantial completion anticipated in May 2025.

FY 2024 - 2033 MAJOR PROJECT STATUS

DVRPC

Route 295/42, Missing Moves, Bellmawr {DBNUM:355A; UPC: 950541}

COUNTY: Bellmawr Boro, Westville Boro, Deptford Twp
MUNICIPALITY: Camden, Gloucester
STATUS: Substantial completion anticipated in April 2024.

Route 295/42/I-76, Direct Connection, Contract 4 {DBNUM:355E; UPC: 113030}

COUNTY: Bellmawr Boro, Mount Ephraim Boro
MUNICIPALITY: Camden
STATUS: Expect to receive authorization to advertise in 2027. Contract is expected to be awarded in 2027. Substantial completion anticipated in 2032.